

RG 104, Sequence 025

8NN-104-91-025, Accounting ledger
sheets for construction cost U.S.
Denver Mint, 1898-1902 (Accretion to
8NN-104-84-045).

RG 104

FY 09

Bureau of the Mint
Denver Mint
Denver, Colorado

Construction Cost Accounting Records
1898-1902

ARC Number: 2329004

Old FRC 104-89-0008; location 34/9/6:4

Box 1

8NN-104-91-025

U. S. Mint, Denver, Colo.

June 11 1898. Sheet 22.

Foundation, Superstructure and Roof-covering, Wm. Jno. A. McIntyre, Contractor.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Excavation	Forward..... cu. yds.	3366 1/2	1.00	3366 50	3366 50 less 10% 336 65 3029 85		3366 1/2 cu. y.	3366 50 less 10% 336 65 3029 85	1.00	
					3029 85			3029 85		

Superintendent.

Office of
Superintendent of Construction
U. S. Mint
Denver, Colorado.
June 30, 1898.

Sheet "No. 22" for
June, 1898.

Quarterly
MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint,, erecting
at Denver, Colorado, ending June 30, 1898

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474	Good	Brought forward				Brought forward			
Office desk (Supt.)	1	368	"								
" " (clerk)	1	22	"								
" chairs	1	18	"								
" " arm	2	7	(1 good, 1 defective)								
Heating stove	4	9	"								
Water cooler	1	750	"								
Pumpwater	1	325	"								
Blasus	1	90	"								
Lamp	6	25	(5 good, 1 broken.)								
Oil can	1	60	"								
Tools	1	15	"								
	2	25	"								
Carried forward				Carried forward				Carried forward			

Lee Yellery
Superintendent

Office of
Superintendent of Construction
U. S. Mint
Denver, Colorado.

Inventory of Tools, etc., for
the Quarter ending
June 30, 1898.

DEPARTMENT, }
 rising Architect.
 d. 2 8 96 1,200. }

U. S. Mint, Denver, Colo., July 31, 1898.

Foundation, Superstructure and Roof covering, M. Jno. J. McIntyre, Contractor.

Report of Work done, Materials used, etc., during the month. Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.		
Forward.....										
Brickwork	m	102	114	1428 00			3366 1/2 cu yds	3366 50	1	Excavation
Cementing of Basement Walls	Sq ft	750	.03	22 50	1450 50		127 1/2 "	127 50	1	"
							254 "	2286 00	9	Grout
					Less 10% 145 05		436 sq ft	13 08	03	Cementing
					1303 45		190 ft	237 50	1 25	Sewer
							192 m	1428 00	14 00	Brickwork
							750 Sq ft	22 50	14 00	"
								7649 08		Cementing
							Less 10%	764 90		
								6884 18		

Duplicate

1305 45

6884 18

Lee Vallery,
Superintendent.

Lee Vallery
Superintendent

U. S.

Mint, Denver, Colorado, August 31, 1898.

Report of Work done, Materials used, etc., during the month. *Foundation, Superstructure and Roof covering, Mr. John P. McIntyre, Contractor.*

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Brickwork	m	560	\$14.	7840 00			3814 cu yds	3814 00	1 00	Excavation
Cementing Basement Walls	Sq. ft	5892	.03	176 76		7078	254 - "	2286 00	9 00	Cement.
Excavation for column footings.	cu yds	320	1.	320 00			7078 sq. ft.	212 34	03	Cementing
Granite facing	cu ft	856-8	2.10	1799 00	10135 76		190 ft	237 50	1 25	Sewer
					1013 58		674 m	9436 00	14 00	Brickwork
					Less 10%.		856-8 cu ft	1799 00	2 10	Granite facing
								1778 48		
							Less 10%	1778 48		
								16006 36		

Duplicate

912218

1600636

Lee Vallery
Superintendent.

U. S. Mint, Denver, Colo. September 30, 1898.
Foundation, Superstructure and Roof covering, Jno. A. McIntyre, Contractor.
Report of Work done, Materials used, etc., during the month. Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Granite facing	Forward.....	cu. ft.	3225.4	2.10	6773 20		4082 cu. ft.	8572 20	✓ 2 10	Granite facing
" column footings	" "	" "	390	2.10	819 00		390 " "	819 00	✓ 2 10	" for column footings
Cementing	sq. ft.	800	.03	24 00			7878 sq. "	23634	✓ .03	Cementing
Excavation " "	cu. yds.	387	1-	387 00			4201 cu. yds.	4201 00	✓ 1 00	Excavation
Concrete	" "	97 1/2	.9	877 50			351 1/2 "	3163 50	✓ 9 00	Concrete
Iron work	lb.	41946.2	.03	1258 38			41946.2 lb.	1258 38	✓ .03	Iron work
Window grilles	sq. ft.	500	.40	200 00			500 sq. ft.	200 00	✓ .40	Window grilles
Brickwork	M.	159	.14	2226 00	12565 08		833 M.	11662 00	✓ 14 00	Brickwork
				Less 10%	125651		190 ft.	237 50	✓ 12 5	Sewer.
					11308 57			30349 92		
							Less 10%	30349 92		
								27314 93		

11308

27314 93

Lee V. Ullery
Superintendent.

Form 43,
(Ed. 7-13-36-1,206.)
Quarterly
~~MONTHLY~~ IN

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
at Denver, Colorado, ending, September 30th, 1898

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00	Good
" fence	1	368 00	"
Office desk (Supt)	1	22 00	"
" " (clerk)	1	18 00	"
" " (Sanitary Inspector)	1	10 00	"
" chain	2	7 00	(1 good, 1 defective)
" " (amm.)	4	9 00	"
Heating stove	1	7 50	"
Water cooler	1	3 25	"
Typeewriter	1	90 00	"
Glasses	6	25	(3 good, 3 broken)
Lamp	1	60	"
Oil can	1	15	"
Towels	2	25	"
Brought forward			

Carried forward *Leo Ulley*
Superintendent.

October 31' 1898

U. S. Mint, Denver, Colorado, October 31, 1898.
 Formulation, Superstructure and Roof-covering, Mr. J. A. McIntyre, Contractor
 Work done, Materials used, etc., during the month. Total quantity

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

Lee Ullery
Superintendent

Report of Work done, Materials used, etc., during the month. November 30' 1898.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.		
Granite facing	Forward.....	cu. ft.	28.6	2.10	59 85			9822 cu. ft.	20,626 20 ✓	2 10	Granite facing
Steel work		lbs	2814,754	.03	8,542 62			815 " "	1711 50 ✓	2 10	Column footings
Brickwork		m	21	14.00	294 00	8896 47		4462 " yds	4462 00 ✓	1 00	Excavation
								44 1/2 " "	3973 50 ✓	9 00	Concrete
								557330 lbs	16,719 90 ✓	03	Steelwork
								600 sq ft	240 00 ✓	40	Window Grilles
								1114 m	15,596 00 ✓	14 00	Brickwork
								7878 sq ft.	236 34 ✓	03	Cementing
								190 ft.	237 50	1 25	Sewer.
									<u>\$6380294</u>		
								Less 10%	<u>638029</u>		
									<u>\$5642265</u>		
											Should be \$57,422.65

Duplicate

8006 82

56422 65

Lee Vallery
Superintendent.

DEPARTMENT, }
Revising Architect. }
1 2 8 9 1 300. }

U. S. Mint, Denver, Colo. December

Foundations, Superstructure and Roof covering Contractor, J. A. McInnes.

Report of Work done, Materials used, etc. during the month. Total.

December 31st 1898.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.		
Forward.....										
Iron work Brickwork Excavation Piping	lb.	90.000	.03	2,700 00			9822 cu. ft	20,626 20	2.10	Granite facing
	M	6	14.00	84 00			815 " "	17 11 50	2.10	Column footings
	cu. yds.	50	1.00	50 00			4512 " yds	4512 00	1.00	Excavation
	lin. ft.	100	.90	90 00			441 1/2 " "	3973 50	9.00	Concrete
					2924 00		647330 lbs.	19419 90	03	Steel work
							600 sq. ft.	240 00	40	Mud and Grills
							1120 M	15680 00	14.00	Brickwork
							7878 sq. ft.	23634	03	Concreting
							190 ft.	237 50	1.25	Sewer
							100 lin. ft.	90 00	90	Piping
							66726 94			
						Less 10%	6672 69			
							60054 25			

Quarterly
MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
at Denver, Colorado, ending, December 31st, 1898.

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00	Good	Brought forward				Brought forward			
fence	1	368 00	"								
Office Desk (Supt)	1	22 00	"								
" (clerk)	1	18 00	"								
" (Inspector of Mints)	1	10 00	"								
chains	2	7 00	(1 good, 1 defective)								
" (arm)	4	9 00	"								
Heating stove	1	7 50	"								
Water cooler	1	32 5	"								
Typewriter	1	90 00	"								
Glasses	6	25	(3 good, 3 broken)								
Lamp	1	60	"								
Oil can	1	15	"								
Tools	2	25	"								
Scales	1	25 0	"								
Carried forward				Carried forward				Carried forward			
		1012 50									

Lee Ellery,
Superintendent.

U. S. Mint Building, Denver, Colorado.

January 31, 1899.

Report of Work done, Materials used, etc., during the month.

Total quantity at

Ed. 11-27-98-1,000,000.

No. 19. TREASURY DEPARTMENT

No work during
Months of Feb. & March
1899

DESIGNATION.

MEASURE.

QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.

TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.

AVERAGE COST

Quantity. Price. Cost. Aggregate. Per quantity or piece.

Quantity. Aggregate. Per quantity or

Forward.....

Brickwork
Stonework

M

Cu ft.

30

14.00

420.00

37.8

2.10

79.10

499.10

Less 10% retained

449.19

\$449.19

9859.8 cu ft.

20705.30

2

815 "

1711.50

2

4512 " yds

4512.00

1

441 1/2 "

3973.50

9

647330 lbs

19419.90

600 sq ft.

240.00

1150 M

16100.00

124

7878 sq ft.

236.34

190 ft

237.50

100 lin. ft.

90.00

Less 10%

6722.60

60503.44

Duplicate

449.19

60503.44

Lew Bellery
Superintendent.

U. S. Mint Building, Denver, Colorado. January 31. 1899.

Total quantity and cost of work to date.

Report of Work done, Materials used, etc., during the month.

DESIGNATION.		MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
			Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Brickwork	Forward.....	m	30	14.50	420.00			9859.8 cu. ft.	20705.30	2.10	Granite
	Stone work	cu. ft.	37.8	2.10	79.10	499.10		815 "	1711.50	2.10	Column footings
					Less 10% retained	499.10		44512 " yds	4512.00	1.00	Excavation
						499.10		444 1/2 "	3973.50	9.00	Concrete
						499.10		647330 lbs	19419.90	0.3	Stake work
						499.10		600 sq. ft.	240.00	40	Window Grilles
						499.10		1150 m.	16100.00	14.00	Brickwork
						499.10		7878 sq. ft.	2363.4	0.3	Counting
						499.10		190 ft.	237.50	1.25	Sewer
						499.10		100 lum. ft.	90.00	90	Piping
						499.10			67226.04		
						499.10		Less 10%	6722.60		
						499.10			60503.44		

449.19
 60503.44

L. W. Bellery
 Superintendent.

Lev Ellery
Superintendent.

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
 at Denver, Colorado, March 31st, 1899.

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00	Good	Brought forward				Brought forward			
Office Desk (Supt)	1	368 00	"								
" (Supt)	1	22 00	"								
" (Supt)	1	18 00	"								
" Chains (Inspector of Gravel)	1	10 00	"								
" Chains	2	7 00	"	(1 good, 1 defective)							
" (arm)	4	9 00	"								
Heating stove	1	7 50	"								
Water cooler	1	3 25	"								
Typewriter	1	90 00	"								
Glasses	6	25	"	(3 good, 3 broken)							
Hamper	1	60	"								
Oil can	1	15	"								
Tools	2	25	"								
Scales	1	2 50	"								
Carried forward		1012 50		Carried forward							

Duplicate

Lee Ellery
 Superintendent.

Office of Supt. Construction
U. S. Mint.

Denver, Colo, March 31 '99

Inventory of Tools. etc.

U. S. Mint Building, Denver, Colo

April 29. 1899.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Common brick	M	23	14 ⁰⁰	322 00			9859.8 cu ft	20705 30	2 10	Granite (basement)
Hollow brick	M	5	16 ⁰⁰	80 00			1066.9 " "	2666 88	2 50	" (Superstructure)
Granite	cu ft.	1066.9	2 50	2666 88	*		875 " "	1711 50	2 10	Column footings
Excavation	" yds.	25	1 ⁰⁰	25 00	3093 88		4537 cu yds	4537 00	1 00	Excavation
					Less 10% 309 39		441 1/2 " "	3973 50	9 00	Cement
					\$ 2784 49		647330 lb.	19419 90	03	Stake work
							600 sq. ft.	240 00	40	Window Grilles
							1173 M	16422 00	14 00	Brickwork (Common)
							5 "	80 00	16 00	" (Hollow)
							7878 sq. ft.	236 34	03	Cementing
							190 ft.	237 50	1 25	Sewer
							100 lin. ft.	90 00	90	Piping
								70319 92		
								7031 99		
								\$ 63287 93		

Duplicate

Lee Valley
Superintendent.

2784 49

63287 93

Implicate

Lee Vallery.
Superintendent.

Report of Work done, Materials used, etc., during the month.

Total quantity an

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST PER UNIT.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	
Forward.....									
Granite (Superstructure)	cu. ft.	462	2.40	1155 00	*		✓ 9859.8 cu. ft.	20705 30	2
Common brick (Exterior walls)	m	10	14.00	140 00			✓ 1528.9 - "	3821 88	2
Hollow brick " "	m	4	16.00	64 00			✓ 875 - "	1711 50	2
Cast iron drain pipe	lin. ft.	125	.90	112 50			✓ 4537 cu. yds.	4537 00	1
Ironwork (tie rods).	lbs.	1,000	.03	30 00	\$1,501 50		✓ 441 1/2 - "	3973 50	9
			Less 10%		150 15		✓ 648330 lbs.	19449 90	
					\$1,351 35		✓ 600 sq. ft.	240 00	
							✓ 1183 m	16562 00	14
							✓ 9 "	144 00	16
							✓ 7878 sq. ft.	236 34	
							✓ 190 ft.	237 50	1
							✓ 225 lin. ft.	202 50	
							\$71,821 42		
							7182 14		
							\$64639 28		

As the Government took possession of the work on May 26, no voucher was issued to the contractor May 31, 1899.
The amount of this estimate paid July 11, 1899, by voucher #116

Voucher issued July 11'99

1351 35

64639 28

No work at building
during months
June + July, 1899

Total amount for work performed ^{to date} 64,639.28
 " " paid contractor 63,287.93
 \$ 1,351.35

Lee Bellery
Superintendent.

U. S. — *Minst Building, Denver, Colo.*

May, 31, 1899

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work done

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Granite (Superstructure)	sq. ft.	462	2.40	1155 00	*		✓ 9859.8	20705 30	2 10	Granite (basement)
Common brick (Exterior walls)	m	10	14.00	140 00			✓ 1528.9	3821 88	2 50	" (Superstructure)
Hollow brick	m	4	16.00	64 00			✓ 875	1711 50	2 10	Column footings
Cast iron drain pipe	lin. ft.	125	.90	112 50			✓ 4537	4537 00	1 00	Excavation
Iron work (tie rods).	lbs.	1,000	.03	30 00			✓ 441 1/2	3973 50	9 00	Concrete
							✓ 648330	19449 90	0 3	Steelwork
							✓ 600	240 00	40	Window grilles
							✓ 1183	16562 00	14 00	Brickwork (common)
							✓ 9	144 00	16 00	" (Hollow)
							✓ 7878	236 34	0 3	Painting
							✓ 190	237 50	1 25	Saw
							✓ 225	202 50	90.	Piping
								71821 42		
								7182 14		
								64639 28		
As the Government took possession of the work on May 26, no voucher was issued to the contractor May 31, 1899 The amount of this estimate paid July 11, 1899, by voucher 116 <i>Voucher issued July 11, 1899</i>						Total amount for work performed by date 64,639.28 " " paid contractor 63,287.93 \$ 1,351.35				
						Lev. Ellery Superintendent.				
						1351 35 64639 28				

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Granite facing	cu. ft.	1096	2.50	2740.00	✓		9859 cu. ft.	20705.30	2.10	Granite (basecourse)
Marble	"	281	3.25	913.25	✓		26249 "	6864.88	2.50	" (superstructure)
Common brick	M	16	14.00	224.00	✓		815 "	1711.50	2.10	Column footings
Hollow "	M	7	16.00	112.00	✓		4537 " yds	4537.00	1.00	Excavation
Cast Iron pipe	lin. ft.	50	.90	45.00	✓	1103 1/2	1141 1/2 "	3973.50	9.00	Concrete
			10%			1103 1/2	648330 lbs	19449.90	03	Steelwork.
							600 sq. ft.	240.00	40	Window Sillies
							1199 M	16786.00	14.00	Common brick
							16 "	256.00	16.00	Hollow "
							7878 sq. ft.	2363.4	03	Concreting
							190 ft.	237.50	1.25	sewer
							275 lin. ft.	247.50	90	Piping (cast iron)
							281 cu. ft.	913.25	3.25	Marble
								75855.67		
								75855.67		
								\$68,270.11		

Duplicate

Lee Vallery
Superintendent

363083

\$68,270.11

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
at Denver Colorado, June 30, 1899

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00	Good	Brought forward				Brought forward			
" fence	1	368 00	"								
Office Desk (Supp.)	1	22 00	"								
" (Chair)	1	18 00	"								
" (Inspector of Granite)	1	10 00	"								
" Chains	2	7 00	"	(1 good, 1 defective)							
" (arm)	4	9 00	"								
Heating Stove	1	7 50	"								
Water Cooler	1	3 25	"								
Typewriter	1	90 00	"								
Glasses	6	25	"	(2 good, 4 broken)							
Hamper	1	6 0	"								
Oil can	1	15	"								
Towels	2	25	"								
Scales	1	2 50	"								
Carried forward		1012 50		Carried forward							

Duplicate

Lee Silling
Superintendent.

U. S. Mint Building, Denver, Colorado

September 30, 1899.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Granite facing	cu. ft.	1395	2.50	3487 50	x		9859. cu. ft.	20705 30	2 10	Granite (basement)
Marble	"	147.8	3.25	479 92			40199. " "	10049 38	2 50	(Superstructure)
Common brick	M	41 1/2	14.00	581 00			815 " "	1711 50	2 10	Column footings
Hollow "	M	13 1/2	16.00	216 00			4649 " yds	4649 00	1 00	Excavation
Ironwork	lbs	20,000	.03	600 00			479 1/2	4315 50	9 00	Concrete
Concrete	cu. yds	38	9.00	342 00			668330 lbs	20049 90	03	Steelwork
Excavation	"	112	1.00	112 00			600 sq. ft.	240 00	40	Handed Grilles
Cast Iron pipe	lin. ft.	157	.90	141 30			1240 1/2 ft.	17367 00	14 00	Common Brick
4" P. C. Block Partitions	sq. ft.	100	40	4000	5,999 72		29 1/2 "	472 00	16 00	Hollow "
					5999 7		7878 sq. ft.	236 34	03	Counting
					5,399 75		190 ft.	237 50	1 25	Sewer
							432 lin. ft.	388 80	90	Piping (cast iron)
							428.8 cu. ft.	1393 17	3 25	Marble
							100 sq. ft.	40 00	40	4" J. C. Blocks best partition
								8185539		
								818553		
								7366986		

Duplicate

L. V. Allen
Superintendent.

5,399 75

7366986

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
Quarterly at Denver, Colorado., September 30th, 1899

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00		Brought forward				Brought forward			
Office	1	368 00									
Office desk (Supt)	1	22 00									
" " (clerk)	1	18 00									
" " (Inspector of Mint)	1	10 00									
" Chain	2	7 00									
" " (arm)	4	9 00									
Heating Stove	1	7 50									
Water cooler	1	3 25									
Typewriter	1	90 00									
Glasses	6	25									
Lamp	1	60									
Oil can	1	15									
Towels	2	25									
Scalio	1	2 50									
Carried forward		1012 50		Carried forward							

Lee Vallery
Superintendent

U. S. Mint Building, Denver, Colorado.

October 31st 1899.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.		
Forward.....							98.57 cu ft	207 05 30	2 10		Granite (basement)
Granite facing	cu ft	2127	2.50	5317 50	*		6146 9	15366 88	2 50		" (Superstructure)
Marble	"	344	3.25	1118 00			815 "	1711 50	2 10		Column footings
Common Brick	M	67	14.00	938 00			4689 cu yds	4689 00	1 00		Excavation
Hollow "	M	14	16.00	224 00			445 1/2 "	4459 50	9 00		Concrete
Iron work	lbs	13000	.03	390 00			681330 lbs	20439 90	03		Steelwork
Concrete	cu yds	16	9.00	144 00			600 sq ft	240 00	40		Window sills
Cast iron drain pipe	lin ft	150	.90	135 00			1307 1/2 M	18305 00	14 00		Common Brick
Excavation	cu yds	40	1.00	40 00			43 1/2 M	696 00	16 00		Hollow "
I. C. Partition	sq ft	270	.40	108 00	\$8414 50		7878 sq ft	236 34	03		Cementing
			less 10%		841 45		190 "	237 50	1 25		Sewer
					\$7573 05		582 lin "	523 80	90		Piping (cast iron)
							7728 cu ft	2511 17	3 25		Marble
							370 sq ft	148 00	40		I. C. Partitions (basement)
								90269 89			
								90269 8			
								\$8124291			

Duplicate

Lee Cullery
Superintendent.

7573 05

8124291

U. S. Mint Building, Denver, Colo.

November 29th 1899.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Granite facing	cu. ft.	3603	2.52	9007 50	+		9859.8 cu. ft.	20705 30	210	Granite (basement)
Marble	" "	271	3.25	880 75			9749.9 "	24374 38	250	" (Superstructures)
Common brick	M	87	14.02	1218 00			815 "	1711 50	210	Column footings
Hollow "	"	29	16.00	464 00			4689 yds	4689 00	100	Excavation
Ironwork	lbs.	59000	.03	1770 00	13340 25		495 1/2 "	4459 50	900	Concrete
					1334 02		746330 lbs	22209 90	03	Steelwork
					12006 23		600 sq. ft.	240 00	40	Window Grilles
							1394 1/2 M	19523 00	14 00	Common Brick
							72 1/2 "	1160 00	16 00	Hollow "
							7878 sq. ft.	236 34	03	Cementing
							190 "	237 50	125	Sewer
							582 lin. ft.	5238 0	90	Piping (Cast Iron)
							1043.8 cu. "	3391 92	325	Marble
							370 sq. "	148 00	40	I.C. Partitions (basement)
								103610 14		
								103610 1		
								93249 13		

Duplicate

Lee Ellery
 Superintendent.

12006 23

93249 13

U. S. Mint Building, Denver, Colo.

December 30, 1899.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Granite facing	sq. ft.	2059	2.50	5147 50	+		9857.8	20705 30	210	Granite (basement)
Moulded Granite sill	" "	70	3.00	210 00	x		11808.9	29521 88	250	" (Superstructure)
" Marble transoms	" "	144	3.50	504 00			70	240 00	3 00	" Moulded
Plain "	" "	328	3.25	1066 00			815	1711 50	210	Column footings
Common Brick	M	52	14.00	728 00			4689	4689 00	1 00	Excavation
Hollow "	"	8	16.00	128 00			495 1/2	4459 50	9 00	Concrete
				128 00	7783 50		740330	22209 90	03	Steelwork
				Less 10%	7005 15		600	240 00	40	Window Grilles
							1446 1/2	20251 00	14 00	Common Brick
							80 1/2	1288 00	16 00	Hollow Brick
							7878	2363 14	03	Cementing
							190	237 50	1 25	Sewer
							582	523 80	90	Piping (Cast Iron)
							1391.8	4457 92	3 25	Marble plain
							144	504 00	3 50	" moulded
							370	148 00	40	I. L. Partitions (basement).
								111393 64		
							Less 10%	111393 64		
								100254 28		

Lee Allen
 Superintendent.

700515

10025428

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint Building, erecting
at Denver, Colorado, December 30, 1899

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474.00	Good	Brought forward				Brought forward			
fence	1	368.00	"								
Office desk (Supt.)	1	22.00	"								
" (clerk)	1	18.00	"								
" (Supt. of Granite)	1	10.00	"								
Chairs	2	7.00	(1 good, 1 broken)								
(arm)	4	9.00	"								
Heating stove	1	7.50	"								
Water cooler	1	3.25	"								
Typewriter	1	90.00	"								
Glasses	6	25	(3 good, 3 broken)								
Lamp	1	60	"								
Oil can	1	15	"								
Tools	2	25	"								
Scales	1	250	"								

1012.50

Carried forward

Carried forward

Carried forward

L. J. Sellers
Superintendent

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Granite facing	cu. ft.	2151	2.50	5377 50	X		9859.8	20705 30	2 10	Granite (basement)
Moulded Granite Sill Course.	" "	1280	3.00	3840 00	X		13959.9	34899 38	2 50	" (superstructure)
Plain Marble	" "	310-6	3.25	1009 12			1350	4050 00	3 00	" Moulded
Common Brick	M	107	14.00	1498 00			815	1711 50	2 10	Column footings
Hollow "	"	40	16.00	640 00			4689	4689 00	1 00	Excavation
Steelwork	lbs.	31213	.03	936 39			495 1/2	4459 50	9 00	Concrete
Blue linings		800	.09	72 00			771543	23146 29	03	Steelwork
				13373 01			600	240 00	40	Window Sillings
				1337 31			1553 1/2	21749 00	14 00	Common Brick
				12035 70			120 1/2	1928 00	16 00	Hollow "
							7878	236 34	03	Common Bricks
							190	237 50	12 5	Quarry
							582	523 80	90	Cast Iron Sipping
							1682.2	5467 04	3 25	Marble, Plain
							144	504 00	3 50	Moulded
							370	148 00	40	Pl. Partitions
							800	72 00	09	Galvanized Iron Blue linings
								124766 65		
								12476 67		
								112289 98		

Lee Valley,
Superintendent.

U. S. Mint Building, Denver, Colo.

February 28, 1900.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....							9857.8 c.f.	20705.30	2.10	Granite (basement)
Granite facing	c. ft.	229	2.50	572.50	*		14188.9 c.f.	35471.88	2.50	" (Superstructure)
Plain Marble	"	122	3.25	396.50			1350 "	4050.00	3.00	" moulded
Hollow Brick	M	4	16.	64.00			875 "	1711.50	2.10	Column footings
Common "	"	11	14.	154.00			4689 yds	4689.00	1.00	Excavation
Terra Cotta Floor Arches.	sq ft.	3670	.25	917.50	2,104.50		495 1/2 "	4459.50	9.00	Concrete
					Less 10% 210.45		771543 lb.	23146.29	0.3	Steelwork
					\$ 1,894.05		600 sq ft.	240.00	.40	Windows Grilles
							1564 1/2 M	21903.00	14.00	Common Brick
							124 1/2 "	1992.00	16.00	Hollow "
							7878 sq ft.	236.34	0.3	Cementing
							190 "	237.50	1.25	Sewer
							582 lin ft.	523.80	.90	Cast Iron Piping
							1804.2 c.f.	5863.54	3.25	Marble, Plain
							144 "	504.00	3.50	" moulded
							370 sq ft.	148.00	.40	J. C. Partitions
							3670 "	917.50	.25	" " Floor Arches
							800	72.00	.09	Galvanized Steel Linings
								126871.15		
								12687.11		
								\$ 114184.04		

Duplicate

Lee Vallery
 Superintendent.

1.894.05

114184.04

U. S. Mint Building, Denver, Colo. March 31, 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Plain Granite	Forward.....	cft	938	2.50	2,345.00	*	9859.8 cft	20705.30	210	Granite, basement
Moulded "	"	"	370	3.00	1,110.00	*	15,126.9 "	37876.88	250	" , superstructure
Plain Marble	"	"	333	3.25	1,082.25		1720 "	5160.00	300	" , moulded
Moulded "	"	"	24	3.50	84.00		815 "	1711.50	210	Column footings
Terra Cotta floor arches	sq. ft		4450	.25	1112.50		4689 " gds	4689.00	100	Excavation
Common Brick	M		40	.14	560.00		495 1/2 "	4459.50	900	Concrete
Hollow "	"		20	.16	320.00		780543 lb	23416.29	03	Steelwork
Brick floor arches	sq. ft		740	.20	148.00		600 sq. ft	240.00	40	Window Grilles
Steel floor framing	lb.		9000	.03	270.00		1604 1/2 "	22463.00	1400	Common Brick
					7031.75		144 1/2 "	2312.00	1600	Hollow "
					Less 10% 703.17		7878 sq. ft	236.34	03	Cementing
					6328.58		190 "	237.50	125	Sewer
							582 lin. ft	523.80	90	Cast Iron Piping
							2137.2 cft	6945.79	325	Marble, plain
							168 "	588.00	350	" , moulded
							370 sq. ft	148.00	40	I. C. Partitions
							8120 "	2030.00	25	I. C. Floor Arches
							740 "	148.00	20	Brick Floor Arches
							809 "	72.00	09	Galvanized iron floor linings
								133902.90		
							Less 10%	13390.29		
								120512.61		

Duplicate

Lee V. Allen
Superintendent.

6,328.58

120,512.61

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of *U. S. Mint Building*, erecting
at *Denver, Colo.*, *March, 1900*, ~~1899~~

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00	Good	Brought forward			
fence	1	368 00	"				
Office Desk (Supt)	1	22 00	"				
" (Clerk)	1	18 00	"				
" Inspt of Granite)	1	10 00	"				
" Chairs	2	7 00	"				
" " (ann)	4	9 00	"				
Heating Stove	1	7 50	"				
Water Cooler	1	3 25	"				
Type writer	1	90 00	"				
Glasses	6	25	(3 good, 3 broken)				
Lamp	1	60	"				
Oil can	1	15	"				
Towels	2	25	"				
Scales	1	250	"				
Carried forward							
		1012 50					

Duplicate

Lee Dillery
Superintendent.

U. S. Mint Building, Denver, Colo.

April 30, 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Plain Granite	cu. ft.	801	2.50	2 002 50	X		9870.8 c. ft.	20728 40	2 10	Granite, basement
Moulded "	"	100	3.00	3 00 00	X		15927.9 "	59819 38	2 50	" superstructure
Plain Marble	"	526	3.25	1 709 50			1820 "	5460 00	3 00	" moulded
Moulded "	"	270	3.50	945 00			815 "	1711 50	2 10	Column footings
Carved "	"	55	8.00	440 00			4659 " 400	4689 00	1 00	Excavation
Basement Granite	"	11	2.10	23 10			542 1/2 "	4882 50	9 00	Concrete
Brick floor arches	sq. "	6805	.20	1361 00			790943 lb.	23728 29	03	Stairwork
Terra Cotta "	"	565	.25	141 25			600 sq. ft.	240 00	40	Window Grilles
Common Brick	M	36	14.00	504 00			1640 1/2 M	22967 00	14 00	Common brick
Hollow "	"	16	16.00	256 00			160 1/2 "	2568 00	16 00	Hollow "
Concrete	cu. yds.	47	9.00	423 00			7878 sq. ft.	23634	03	Cementing
Steelwork	lbs.	10400	.03	312 00			190 "	237 50	125	Sewer
Galvanized iron floor linings	sq. ft.	3000	.09	270 00	8687 35		582 lin. ft.	52380	90	Cast iron piping
				Less 10%.	8687 4		26632 c. ft.	8655 29	325	Marble, plain
					7,818 61		438 "	1533 00	350	" moulded
							55 "	440 00	800	" carved
							370 sq. "	148 00	40	T. C. Partitions
							8685 "	2171 25	25	" Floor Arches
							7545 "	1509 00	20	Brick "
							3800 "	342 00	09	Galvanized iron floor linings
								14259025		
								1425903		
								12833122		

7,818 61

12833122

Duplicate

L. E. Cullery,
 Superintendent.

U. S. Mint Building, Denver, Colo

May 31 '1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....							9870-8 ft.	20728 40	✓	210 Granite, basement
Plain Granite	cu. ft.	2474-6	2 50	6,186 25	✓	X	18402-3 "	46005 63	✓	250 " , superstructure
Moulded Granite	"	100	3 00	300 00	✓	X	1920 "	5760 00	✓	300 " moulded
Moulded Marble	"	420	3 50	1470 00	✓		815 "	1711 50	✓	210 Column footings
Carved Marble	"	40	8 00	320 00	✓		4689 cu. yds.	4689 00	✓	100 Excavation
T. C. floor arches	sq. ft.	2771	.25	692 75	✓		548 1/2 "	4936 50	✓	900 Concrete
4" T. C. partitions	"	4750	.40	1900 00	✓		800943 lbs.	24028 29	✓	03 Steelwork
6" " "	"	2910	.15	436 50	✓		1652 1/2 M	23135 00	✓	1400 Common Brick
Concrete	cu. yds.	6	9 00	54 00	✓		162 "	2592 00	✓	1600 Hollow "
Common Brick	M	12	14 00	168 00	✓		7878 sq. ft.	236 34	✓	03 Cementing
Hollow "	"	1 1/2	16 00	24 00	✓		190 "	237 50	✓	125 Sewer
Galvanized iron floor linings	sq. ft.	5,000	.09	450 00	✓		582 lin.	523 80	✓	90 Cast iron piping
Steel vault linings	"	10,000	.03	300 00	✓		2663-2 e.	8655 29	✓	325 Marble, plain
					12301 50		858 "	3003 00	✓	350 " , moulded
					11071 35		95 "	760 00	✓	800 " carved
							370 sq. ft.	148 00	✓	40 Terra cotta partitioning
							11456 "	2864 00	✓	25 " floor arches
							4750 "	1900 00	✓	40 4" " " partitions
							2910 "	436 50	✓	15 6" " " "
							7545 "	1509 00	✓	20 Brick floor arches
							8800 "	792 00	✓	09 Galvanized iron floor linings
							600 "	240 00	✓	40 Window Grilles
								154891 75		
								154891 7		
								139402 58		

Duplicate

Lee Vallery
Superintendent.

1107135

13940258

June 30, 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.		
Forward.....										
Plain Granite	cu ft	1830	2 ⁵⁰	4,575 00	X	9870-8 cu ft	20728 40	✓	210	Granite, Basement.
Moulded and Carved Granite	" "	466	3 ⁰⁰	1,398 00	X	20232.3 " "	50580 63	✓	250	" Superstructure
Moulded Marble	" "	294	3 ⁵⁰	1,029 00		2386 " "	7158 00	✓	300	" Moulded & Carved
Carved Marble	" "	10	8 ⁰⁰	80 00		875 " "	1711 50	✓	210	Column footings
Common Brick	M	10	14 ⁰⁰	140 00		4689 " yds	4689 00	✓	100	Excavation
T. L. Floor Arches	sq. ft.	2515	.25	628 75		548 1/2 " "	4936 50	✓	900	Concrete
4" T. L. Partition	" "	2490	.40	996 00		800943 lbs.	24028 29	✓	03	Steelwork
6" " " "	" "	1800	.15	270 00	9,116 75	1662 1/2 M	23275 00	✓	1400	Common Brick
						162 "	2592 00	✓	1600	Hollow "
				Less 10%	911 67	7878 sq. ft.	236 34	✓	03	Cementing
						190 " "	237 50	✓	125	Sewer
						582 lin. "	523 80	✓	90	Cast Iron Piping
						2663.2 cu. "	8655 29	✓	325	Marble, plain
						1152 " "	4032 00	✓	350	" moulded
						105 " "	840 00	✓	800	" carved
						7610 sq. "	3044 00	✓	40	4" T. L. Partitions
						13971 " "	3492 75	✓	25	T. L. Floor Arches
						4710 " "	706 50	✓	15	6" T. L. Partitions
						7545 " "	1509 00	✓	20	Brick floor arches
						8800 " "	792 00	✓	09	Galvanized Iron blue lining
						600 " "	240 00	✓	40	Mudon Grilles
							164008 50			
						Less 10%	164008 50			
							147,607 65			

Law Ullery
Superintendent

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint Building, erecting
at Denver Colorado, June 30 '1900, ~~189~~

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary office on site	1	474 00	Good.	Brought forward				Brought forward			
" fence	1	368 00	"								
Office desk (Supt.)	1	22 00	"								
" " (Clerk)	1	18 00	"								
" " (Inspector)	1	10 00	"								
" Chain	2	7 00	"								
" " Cann	4	9 00	"								
Heating Stove	1	7 50	"								
Water Cooler	1	3 25	"								
Typewriter	1	90 00	"								
Glasses	6	25	(3 good, 4 broken)								
Hamper	1	60	Good								
Oil Can	1	15	"								
Tools	2	25	Worn out								
Scales	1	2 50	Good.								
		1012 50		Carried forward				Carried forward			

Lee Vallery,
Superintendent.

U. S. Mint Building, Denver, Colo.

July 31, 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DENOMINATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Plain Granite	cu. ft.	1506	2 ⁰⁰	3765 00	X	9870-8 cu. ft.	20728 40 ✓	210	Granite, Basement	
Moulded and Carved Granite	" "	1021	3 ⁰⁰	3063 00	X	21738 3 - "	54345 63 ✓	250	" Superstructure	
Carved Marble	" "	31	8 ⁰⁰	248 00		3107 - "	10221 00 ✓	300	" Moulded & Carved	
Moulded Marble	" "	98	3 ⁰⁰	343 00		875 - "	1711 50 ✓	210	Column footings	
Common Brick	M	12	14 ⁰⁰	168 00		4689 " yd	4689 00 ✓	100	Excavation	
Steelwork	Lbs.	38000	.03	1140 00	8727 00	548 1/2 - "	4936 50 ✓	900	Concrete	
					7854 30	8089 43 Lbs	25168 29 ✓	03	Steelwork	
						1674 1/2 M	23443 00 ✓	1400	Common Brick	
						162 - "	2592 00 ✓	1600	Hollows "	
						7878 sq. ft.	23634 ✓	03	Cementing	
						190 - "	237 50 ✓	125	Sewer	
						582 lin. -	523 80 ✓	90	Cast Iron Piping	
						2663 2 cu. -	8655 29 ✓	325	Marble, plain	
						1250 - "	4375 00 ✓	350	" moulded	
						136 - "	1088 00 ✓	800	" carved	
						7610 sq. -	3044 00 ✓	40 4"	J. Co. partitions	
						13971 - "	3492 75 ✓	25	J. Co. Floor Arches	
						4710 - "	706 50 ✓	15 6"	J. Co. partitions	
						7545 - "	1509 00 ✓	20	Brick floor arches	
						8800 - "	792 00 ✓	09	Galvanized iron floor linings	
						600 - "	240 00 ✓	40	Window Sills	
							172738 50 ✓			
							17273 55			
							155461 95			

Leo Vallery
Superintendent.

Lee Vallery
Superintendent

U. S. Mint Building, Denver, Colo. August 31, 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Plain Granite	Forward.....	cu. ft.	460	2.00	1150.00	X	9870.50	ft.	20728.40	210 Granite, basement
Carved Granite	" "	" "	1420	3.00	4260.00	X	22198.3	" "	55495.63	250 " superstructure
Moulded Marble	" "	" "	14	3.50	49.00		4827	" "	14481.00	300 " moulded and carved
Common Brick	M	10	14.00	140.00			815	" "	1711.50	210 Column footings
Steelwork	lbs	50,000	.03	1500.00			4989	" yds	4989.00	100 Excavation
Cast Iron down-pipe	lin. ft.	175	.90	157.50			569 1/2	" "	5125.50	900 Concrete
Excavation	cu. yds	300	1.00	300.00			8889 1/3	lbs	26668.29	03 Steelwork
Concrete	" "	21	9.00	189.00	7745.50		1684 1/2	M	23583.00	1400 Common Brick
					7745.50		162	" "	2592.00	1600 Hollow "
					6,970.95		7878	sq. ft.	236.34	03 Cementing
							190	" "	237.50	125 Sewer
							757	lin. "	681.30	90 Cast iron piping
							2663	2 c. "	8655.29	325 Marble, plain
							1264	" "	4424.00	350 " moulded
							136	" "	1088.00	800 " carved
							7610	sq. "	3044.00	40 4" J. C. partitions
							13971	" "	3492.75	25 J. C. floor arches
							4710	" "	7065.50	15 6" J. C. partitions
							7545	" "	1509.00	20 Brick floor arches
							8800	" "	792.00	09 Galvanized iron flue lining
							600	" "	240.00	40 Windmill
									180481.00	
							Less 10%		180481.0	
									162433.90	

Lee Cullery
Superintendent.

6,970.95

162433.80

U. S. Mint Building, Denver Colorado, September 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....							10,170 cu. ft.	21,358 40	x 2 10	Granite - basement,
Excavation	cu yds	170	1 ⁰⁰	170 00			22,717 cu. ft.	56,792 50	2 50	" Superstructure
Concrete	" "	10	7 ⁰⁰	70 00			6427 " "	19,281 00	x 3 00	" " Moulded & Carved
Cementing Walls	sq. ft.	1000	3 ⁰⁰	300 00			815 cu. ft.	1,711 50	2 10	Column footings
Common brick	M	7	14 ⁰⁰	98 00			5759 cu yds.	5,159 00	1 00	Excavation
Granite (areas re. basement)	cu. ft.	300	2 ⁰⁰	600 00			579 1/2 "	5,215 50	x 9 00	Concrete
Granite - Superstructure - plain	" "	518-9	3 ⁵⁰	1296 87	x		724,942 lbs.	27,748 29	03	Steelwork
" " carved	" "	1600	3 ⁰⁰	4,800 00	x		169 1/2 M	23,681 00	14 00	Common brick
Marble - Moulded	" "	91	3 ⁵⁰	318 50			162 m	2,592 00	16 00	Hollow "
Marble carved	" "	28	8 ⁰⁰	224 00			8878 sq. ft.	266 34	03	Cementing
Cast Iron Piping	lin. ft.	300	70 ⁰⁰	210 00			190 lin. ft.	237 50	1 25	Sewer
Steel framing - floors re.	lb.	36,000	3 "	1080 00	9,007.37		1057 " "	951 30	x 90	Cast Iron Pipe
				Less 1090 =	8,106.63		2663-2 cu. ft.	8655 29	3 25	Marble - Plain
							1,355 cu. ft.	4,742 50	3 50	Marble - Moulded,
							164 cu. ft.	1312 00	8 00	" Carved
							7610 sq. ft.	3044 00	40	4" J. C. Partition
							13971 " "	3492 75	25	J. C. Floor Arches,
							4710 " "	706 50	15	6" J. C. Partition
							7545 " "	1,509 00	x 20	Brick Floor Arches.
							8800 " "	792 00	x 09	Galvanized iron floor linings
							600 " "	240 00	40	Window Grilles,
								189,488.37		
							10% =	1894883		
								2170,540.34		

Lee Valley
Superintendent.

TREASURY DEPARTMENT,
Office of the Supervising Architect,
Form 43 A.—Ed. 2-7-99 1000.

Quarterly
MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint. (New) Building, erecting
at Denver Colorado for Quarter ending September 30, 1890.

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
<i>Temporary office on Site</i>	<i>1</i>	<i>474 00</i>	<i>Good</i>	Brought forward				Brought forward			
<i>" " Encl. Enclaving "</i>	<i>1</i>	<i>368 00</i>	<i>"</i>								
<i>Office Desk, (Supt)</i>	<i>1</i>	<i>22 00</i>	<i>"</i>								
<i>" " (Clerk)</i>	<i>1</i>	<i>18 00</i>	<i>"</i>								
<i>" " Inspector</i>	<i>1</i>	<i>10 00</i>	<i>"</i>								
<i>" Chairs</i>	<i>2</i>	<i>7 00</i>	<i>"</i>								
<i>" " "</i>	<i>4</i>	<i>9 00</i>	<i>"</i>								
<i>Heating stove</i>	<i>1</i>	<i>7 50</i>	<i>"</i>								
<i>Water cooler</i>	<i>1</i>	<i>3 25</i>	<i>"</i>								
<i>Type writer</i>	<i>1</i>	<i>90 00</i>	<i>"</i>								
<i>Glasses</i>	<i>6</i>	<i>25</i>	<i>2 good - 4 broken.</i>								
<i>Lamp</i>	<i>1</i>	<i>60</i>	<i>Good</i>								
<i>Oil Can</i>	<i>1</i>	<i>15</i>	<i>"</i>								
<i>Towels</i>	<i>2</i>	<i>25</i>	<i>worn out</i>								
<i>Scales</i>	<i>1</i>	<i>2 50</i>	<i>Good,</i>								
Carried forward		<i>\$1,012 50</i>		Carried forward							

Lee Vallery,

Superintendent.

U. S. Mint Building Denver Colorado October 1900

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Concrete	cu yds	20	\$9.00	\$180.00			10670-8 cu ft.	22408.40	\$2.10	Granite-Basement and Area.
Brick Arches	sq ft.	990	2.00	198.00			22717 cu ft.	56792.50	2.50	" Superstructure
Granite (area walls)	cu ft.	500	2.10	1050.00			7427 " "	22,281.00	3.00	" " Moulded and carved
" Superstructure (carved)	" "	1000	3.00	3000.00	X		815 " "	1,711.50	2.10	" Column Footings
Cast Iron Down Pipe	lin ft.	100	90c	90.00			5159 " yds	5159.00	1.00	Excavation
Coal Vault Covers	each	8	9.00	72.00			5995 " "	5395.50	9.00	Concrete
Galvanized iron floor Linings	sq ft.	1500	9c	135.00			924743 lbs	27748.29	.03	Steel work
							1691 1/2 cu	23681.00	14.00	Common Brick
							162 cu	2572.00	16.00	Hollow " "
							8878 sq ft.	26634	.03	Gravelling
							190 lin ft.	237.50	1.25	Sewer
							1157 " "	1041.30	.90	Cast Iron Down Pipe
							2663-2 cu ft.	8655.29	3.25	Marble-Plain
							1353 " "	4742.50	3.50	" Moulded
							164 " "	1312.00	8.00	" Carved
							7610 sq ft.	3044.00	.40	4" J.C. Partition
							13971 " "	3492.75	.25	J.C. Floor arches
							4710 " "	706.50	.15	6" J.C. Partition
							8535 " "	1707.00	.20	Brick Floor arches
							10300 " "	927.00	.09	Galvanized Iron Floor Linings
							600 " "	244.00	.40	Window Sills.
							8	71.00	9.00	Coal Vault covers.
								194,213.37		
							10% Retained	194213.37		
								\$174,792.04		

Duplicate

Lee Billings
 Superintendent.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Concrete	Forward.....									
Cementing area floors, etc.	cu yds	20	9. ⁰⁰	180 00 ✓			10670-8 ft	22408 40	2 10	Granite, Basement & Areas
Moulded Marble	sq. ft.	2000	.03	60 00 ✓			22,717 "	56,792 50	2 50	" Superstructure
Cast Iron Down Pipes	cu "	16	3 50	56 00 ✓			7,427 " "	22,281 00	3 00	" Moulded & Carved.
Area Cess Pool.	lin. "	100	.90	90 00 ✓			815 " "	1,711 50	2 10	" Column footings
Steel work. Roof.	lbs.	1	4. ⁰⁰	4 00 ✓			5159 - yds	5,159 00	1 00	Excavation
		100,000	.03	3,000 00 ✓	3,390 00		619 1/2 "	5,575 50	9 00	Concrete
				Less 10%.	339 00		1024,943 lbs	30,748 29	03	Steel work.
					3,051 00		169 1/2 M	23,681 00	14 00	Common Brick
							162 "	2,592 00	16 00	Hollow "
							10,878 sq. ft.	326 34	03	Cementing
							190 lin. ft.	237 50	1 25	Sewer
							1257 " "	1,131 30	90	Cast iron down pipe
							2663-2 cu ft.	8,655 29	3 25	Marble, Plain
							1371 " "	4,798 50	3 50	" Moulded
							164 " "	1,312 00	8 00	" Carved
							7610 sq. ft.	3,044 00	40	4" J. C. Partition
							13971 " "	3,492 75	25	J. C. Floor Arches
							4710 " "	706 50	15	6" J. C. Partition
							8535 " "	1,707 00	20	Brick Floor Arches
							10300 " "	927 00	09	Galvanized Iron Blue lining
							600 " "	240 00	40	Mindus Grilles
							8	72 00	9 00	Coal Vault Covers
							1	4 00	4 00	Area Cess Pool.
								197,603 37		
							10% Retained.	19,760 33		
								177,843 04		

Duplicate

Lee Vallery
Superintendent.

Duplicate

Lee Vallery
Superintendent.

U. S. Mint Building, Denver, Colo.

December 31, 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and

DESIGNATION.

MEASURE.

QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.

TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.

AVERAGE COST

Quantity. Price. Cost. Aggregate. Per quantity or piece.

Quantity. Aggregate. Per quantity or piece.

Copper work of skylight

Forward.....

sq. ft.

1500

.30

450.00

450.00

10% retained

45.00

405.00

10670-8. a. f.

22,408.40

2

22,717 " "

56,792.50

2

7,427 " "

22,281.00

3

815 " "

1711.50

2

5759 " per

5,159.00

1

619 1/2 " "

5,575.50

9

10249 1/2 lb.

30,748.29

14

1691 1/2 M

23,681.00

16

162 " "

2,592.00

16

10878 sq. ft.

326.34

6

190 lin. "

237.50

12

1287 " "

1,131.30

9

2663-2 c. ft.

8,655.29

32

1371 " "

4,798.50

35

164 " "

1,312.00

35

7610 sq. "

3,044.00

35

13971 " "

3,492.75

35

4710 " "

706.50

35

8535 " "

1,707.00

35

10300 " "

927.00

35

600 " "

240.00

35

8 " "

72.00

35

1 " "

4.00

35

1500 " "

450.00

35

19805337

1980534

178248.03

Duplicate

No vouchers issued for work in January 1901
No stone work put in place

800 " Carved
40 4" J. C. Partition
25 J. C. Floor Arches
15 6" J. C. Partition
20 Brick Floor Arches
09 Galvanized Iron Flue Lining
40 Window Sills
900 Coal Vault Covers
400 Area Cross Pool.
30 Copper work of skylight

Lee Valley
Superintendent.

405.00

178248.03

December 31, 1900.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Copperwork of skylight	sq. ft.	1500	.30	450.00	450.00	10670-8. a. f.	22,408.40	2.10	Granite, Basement & Areas	
						22,717 "	56,792.50	2.50	" Superstructure	
		10% retained			45.00	7,427 "	22,281.00	3.00	" moulded & Carved	
					405.00	815 "	1711.50	2.10	" Column Footings	
						5159 " yds	5,159.00	1.00	Excavation	
						619 1/2 "	5,575.50	9.00	Concrete	
						1,024 qrs	30,748.29	03	Steelwork	
						169 1/2 M	23,681.00	14.00	Common Brick	
						162 "	2,592.00	16.00	Hollow "	
						10878 sq. ft.	326.34	03	Cementing	
						190 lin. "	237.50	1.25	Sewer	
						1257 "	1,131.30	90	Cast Iron Down Pipe	
						2663-2 c. ft.	8,655.29	32.5	Marble, Plain	
						1371 "	4,798.50	3.50	" Moulded	
						164 "	1,312.00	8.00	" Carved	
						7610 sq. "	3,044.00	40	4" J. C. Partition	
						13971 "	3,492.75	25	J. C. Floor Arches	
						4710 "	706.50	15	6" J. C. Partition	
						8535 "	1,707.00	20	Brick Floor Arches	
						10300 "	927.00	09	Galvanized Iron Flue Lining	
						600 "	240.00	40	Window Grilles	
						8	72.00	9.00	Coal Vault Doors	
						1	4.00	4.00	Area over Pool.	
						1500 "	450.00	30	Copperwork of skylight	
							198053.37			
							19805.54			
							178248.03			

Duplicate

Lee Valley
Superintendent.

405.00

178248.03

Lee Ulley
Superintendent

[illegible]

Carried forward

1,01250

Carried forward

Lee Billing
Superintendent

U. S. Mint Building, Denver, Colo.

February 28, 1901.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.

MEASURE.

QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.

TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.

AVERAGE COST.

REMARKS.

Copper work on Skylight
Granite on Vents.

Forward

sq. ft.
cu. ft.

Quantity. Price. Cost. Aggregate. Per quantity or piece.

Quantity. Aggregate. Per quantity or piece.

10670-8 cu. ft. 22.40 8 40
22,917 " " 57,292 50
7427 " " 22,281 00
815 " " 1,711 50
5159 " yds. 5,159 00
619 1/2 " " 5,575 50
1024943 lbs 30,748 29
1691 1/2 M 23,681 00
162 " " 2,592 00
10878 sq. ft. 326 34
190 cu. ft. 237 50
1257 " " 1,131 30
2663-2 cu. ft. 8,655 29
1371 " " 4,798 50
164 " " 1,312 00
7610 sq. " 3,044 00
13971 " " 3,492 75
4710 " " 706 50
8535 " " 1,707 00
10300 " " 927 00
600 " " 240 00
8 " " 72 00
1 " " 4 00
1700 " " 510 00
less 10% 19,861 34
178,752 03

2 10 Granite, Basement & Arcas
2 50 " Superstructure & Vents
3 00 " Moulded & Carved
2 10 " Column Footings
1 00 Excavation
9 00 Concrete
03 Steelwork
14 00 Common Brick
16 00 Hollow " "
03 Cementing
1 25 Sewer
90 Cast Iron Down Pipe
3 25 Marble, Plain
3 50 " Moulded
8 00 " Carved
40 4" J.C. Partition
25 J.C. Floor Arches
15 6" J.C. Partition
20 Brick Floor Arches
09 Galvanized Iron Flue Linings
40 Window Sills
9 00 Coal Vault Covers
4 00 Area Brass Pool
30 Copper work of Skylight.

Duplicate

504 00

178,752 03

Lee Vallery
Superintendent.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.		AVERAGE COST.	REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....							10670.8 cu ft	22,408.40	210	Granite, Basement and Areas
Granite, Cornice	cu ft	3000	300	900.00	x		22,997. "	57,492.50	250	" Superstructure & Vents
" Vents	"	80	250	200.00	x		10427. "	31,281.00	300	" Moulded & Carved
Common Brick	M	10	1400	1400.00			815. "	1,711.50	210	" Column Footings
Steel Roof Construction	lbs	60,000	.03	1800.00	11,140.00		5159. " gal	5,159.00	100	Excavation
				10% retained	1,114.00		619 1/2 "	5,575.50	900	Concrete
					10,026.00		10849 1/3 lbs	32,548.29	03	Steelwork
							1701 1/2 M	23,821.00	11,000	Common Brick
							162 "	2,592.00	1600	Hollow "
							10878 sq ft	3263.4	03	Cementing
							190 lin "	237.50	125	Sewer
							1257 "	1,131.30	90	Cast Iron Down Pipe
							2663.2 cu ft	8,655.29	325	Marble, Plain
							1371 " "	4,798.50	350	" Moulded
							164 " "	1,312.00	800	" Carved
							7610 sq "	3,044.00	40	4" I. C. Partition
							13971 " "	3,492.75	25	I. C. Floor Arches
							4710 " "	706.50	15	6" I. C. Partition
							8535 " "	1,707.00	20	Brick Floor Arches
							10300 " "	927.00	09	Galvanized Iron Flue Linings
							600 " "	240.00	40	Widened Girders
							8 "	72.00	900	Coal Vault Covers
							1 "	4.00	400	Area Grass Pool
							1700 "	510.00	30	Copper work of skylight
								209,753.37		
							less 10%	20,975.34		
								188,778.03		
Forward.....					10,026.00			188,778.03		Lee Ellery

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
 Quarterly at Denver Colorado, March 30, 1901, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary Office on site	1	474 00	Good	Brought forward				Brought forward			
" fence enclosing "	1	368 00	"								
Office desk (Supt)	1	22 00	"								
" (Clerk)	1	18 00	"								
" (Inspector)	1	10 00	"								
" chain	2	7 00	"								
" "	4	9 00	"								
Heating Stove	1	7 50	"								
Water Cooler	1	3 25	"								
Type writer	1	90 00	"								
Glasses	6	25	2 good, 4 broken								
Lamp	1	60	Good								
Oil can	1	15	"								
Towels	2	25	Worn out								
Scales	1	250	Good								
Bookcase	1	500	"								
Carried forward				Carried forward							
		1017 50									

Lee Sillery
 Superintendent.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Excavation	cu yds	40	1.00	40.00		22.927	10670.8 cu ft	22.40840	210	Granite, Basement and arcan
J. C. Floor Arches	sq ft	3000	.25	750.00		6.625-4	22.997 "	57.49250	250	" Superstructure & vents
Book Tile on Roof	"	9000	.15	1350.00		29.622-0	116027 "	3480600	300	" Moulded & Carved
Carved Granite	cu "	1175	3.00	3525.00	x		815 "	1,711.50	210	" Column Footings
Brass Goose Necks	lbs	440	.50	220.00			5199 cu yds	5.199.00	100	Excavation
Cast Iron Down Pipe	lin ft	43	.90	38.70			619 1/2 "	5,575.50	900	Concrete
Steelwork	lbs	71340	.03	2,140.20			1156283 lbs	34,688.49	03	Steelwork
Galvanized Iron Flue Lining	sq ft	500	.09	45.00			1701 1/2 M	23,821.00	1400	Common Brick
Area Gess Pools		2	4.00	8.00			162 "	2,592.00	1600	Hollow "
Manhole Covers		8	9.00	72.00			10878 sq ft	3263.4	03	Cementing
			Less 10%	72.00	8,188.90		190 lin "	237.50	125	Sewer
					7,370.01		1300 "	1,170.00	90	Cast Iron Down Pipe
							26632 cu ft	8,655.29	325	Marble, Plain
							1371 "	4,798.50	350	" Moulded
							164 "	1,312.00	800	" Carved
							7610 sq "	3,044.00	40	14" J. C. Partition
							16971 "	4,212.75	25	J. C. Floor Arches
							4710 "	706.50	15	6" J. C. Partition
							8535 "	1,707.00	20	Brick Floor Arches
							10800 "	972.00	09	Galvanized Iron Flue Lining
							600 "	240.00	10	Hundred Gills
							16 "	144.00	900	Coal vault & manhole covers
							3 "	12.00	400	Area Gess Pools
							1700 "	510.00	30	Copper work of skylight
							9000 "	13,500.00	25	Book Tile Roof
							440 lbs	220.00	50	Brass Goose Necks.
								21794227		
								2179423		
								196,148.04		

Duplicate

x This includes 4975-8 cu ft. of concrete from main granite

Total 11602
 49765
 6,125-4 cu ft. round moulded granite
 from Arkansas, etc.

L. V. Ellery,
 Superintendent

Forward.....

7,370.01

196,148.04

U.S. Mint, Denver, Colo.,

May 31st 1901.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Excavation	cu. yds	23	1 ⁰⁰	23 00			11507.8	24,166 10	2 10	Granite, Basement and Areas
Concrete	"	23	9 ⁰⁰	207 00			23,055	57,637 50	2 50	" Superintendence & Vents
Common Brick	M	17	14 ⁰⁰	238 00			11602	34,806 00	3 00	" Moulded & Carved
I. C. Floor Arches	Sq. ft.	1,600	25 ⁰⁰	400 00			875	1,711 50	2 10	" Column Footings
" Book File on Roof	"	1,300	15	195 00			5,222	5,222 00	1 00	Excavation
Granite for Areas	cu. "	837	2 ¹⁰	1,757 70			642 1/2	5,782 50	9 00	Concrete
" Chimney	"	58	2 ⁵⁰	145 00			1156283	16,346 88 49	03	Steelwork
Copper Work	Sq. "	1,000	30 ⁰⁰	300 00	3,265 70		1718 1/2	24,059 00	14 00	Common Brick
					Less 10% 326 57		162	2,592 00	16 00	Hollow Brick
					\$2,939 13		10878	326 34	03	Cementing
							190	237 50	12 5	Sewer
							1300	1,170 00	90	Cast Iron Down Pipe
							26632	8,655 29	325	Marble, Plain
							1371	4,798 50	3 50	" Moulded
							164	1,312 00	8 00	" Carved
							7610	3,044 00	40	I. C. Partition
							18571	4,642 75	25	I. C. Floor Arches
							4710	706 50	15 6	I. C. Partition
							8535	1,707 00	20	Brick Floor Arches
							10800	972 00	09	Galvanized Iron Flue Linings
							600	240 00	40	Window Grilles
							16	144 00	9 00	Coal Vault & Manhole Covers
							3	12 00	4 00	Apra Brass Pools
							2700	870 00	30	Copper Work
							10300	1,545 00	15	Book File on Roof
							440	220 00	50	Brass Horse Arches
								221,207 97		
								22,120 80		
								199,087 17		

II u p l i c a t e

Lee Vallery
Superintendent

2939 13

199,087 17

U. S. Mint Building, Denver, Colo., June 29, 1901.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....							11507.80 ft	24,166 10	2 10	Granite, Basement and Areas
Copperwork	Sq. ft.	1700	.30	510 00			23055 "	57,637 50	2 50	Superstructure & Vents
Common Brick	M	2	14 ⁰⁰	28 00			11800 "	35,400 00	3 00	Moulded & Carved
Flag Staff		1		109 16			815 "	1,711 50	2 10	Column Footings
I. C. Book File	Sq. ft.	5149	.15	772 35			5,222 "yd	5,222 00	1 00	Excavation
Spanish Roof File	Squares	15	20 ⁰⁰	300 00			642 1/2 "	5,782 50	9 00	Concrete
I. C. Floor Arches	Sq. ft.	3,000	.25	750 00			1156283 lbs	34,688 49	03	Steelwork
4" I. C. Partitions	" "	1,600	.40	640 00			1720 1/2 M	24,087 00	14 00	Common Brick
6" I. C. Partitions	" "	2,400	.15	360 00			162 "	2,592 00	16 00	Hollow "
Skylight	" "	1,460	.35	511 00			12,678 Sq. ft.	380 34	03	Cementing
Cladding	" "	1,800	.03	54 00			190 lin. "	237 50	1 25	Sewer
Carved and Moulded Granite	Cu. ft.	198	3 ⁰⁰	594 00	4628 51		1300 "	1,170 00	90	Cast Iron Down Pipe
				Less 10% 4628 51	4,165 66		2663.2 e. "	8,655 29	3 25	Marble, Plain
							1371 "	4,798 50	3 50	" Moulded
							164 "	1,312 00	8 00	" Carved
							9210 4"	3,684 00	40	4" I. C. Partition
							21571 "	5,392 75	25	I. C. Floor Arches
							7110 "	1,066 50	15	6" I. C. Partition
							8535 "	1,707 00	20	Brick Floor Arches
							10800 "	972 00	09	Galvanized Iron Hudimings
							600 "	240 00	40	Window Grilles
							16	144 00	9 00	Coal Vault & Manhole Covers.
							3	12 00	4 00	Iceless Pools.
							4400 Sq. ft.	1,320 00	30	Copperwork
							15449 "	2,317 35	15	Book File on Roof
							440 lbs	220 00	50	Brass House Rocks
							15 Squares	300 00	20 00	Spanish Roof File
							1,460 Sq. ft.	511 00	35	Skylight
							1	109 16		Flag Staff.
								225,836 48		
								22,583 65		
								203,252 83		

Duplicate

4,165 66

203,252 83

Lee Ellery

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary Office on site	1	474 00	Good	Brought forward				Brought forward			
" fence enclosing "	1	368 00	"								
Office Desk (Supt)	1	22 00	"								
" " (Clerk)	1	18 00	"								
" " (Inspector)	1	10 00	"								
" chains	2	7 00	"								
" Heating Stove	4	9 00	"								
Water Cooler	1	7 50	"								
Typewriter	1	32 5	"								
Glasses	1	90 00	"								
Lamp	6	25 2	good, 4 broken								
Oil can	1	60	Good								
Fowls	1	15	"								
Seals	2	25	Worn out								
Book Case	1	2 50	Good								
	1	5 00	"								

Duplicate

Carried forward 1017 50

Duplicate

Carried forward

Carried forward

Lee Ellery
Superintendent

U. S. Mint Building, Denver, Colo.

July 31, 1901.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Spanish Roof Tile	Square	96	20.25	1,920.00			11507.5	24166.10	2.10	Granite, Basement & Areas
4" J. C. Partition	Sq. ft.	7100	.40	2,840.00			23055	57637.50	2.50	" Superstructure & Vents
6" J. C. Partition	"	5325	.15	798.75			11800	35400.00	3.00	" Moulded & Carved
J. C. Floor Bricks	"	5700	.25	1,425.00			815	1,711.50	2.10	" Column Footings
J. C. Book File	"	100	.15	15.00			5222	5,222.00	1.00	Excavation
Copperwork.	"	2700	.30	810.00	7,808.75		642 1/2	5,782.50	9.00	Concrete
					7,027.87		1156283	1634688.49	.03	Steelwork
							1720 1/2	24,087.00	14.00	Common Brick
							162	2,592.00	16.00	Hollow Brick
							12,678	380.34	.03	Cementing
							196	237.50	1.25	Sewer
							1300	1,170.00	.90	Cast Iron Down Pipe
							2663.2	8,655.29	3.25	Marble, Plain
							1371	4,798.50	3.50	" Moulded
							164	1,312.00	8.00	" Carved
							16310	6,524.00	40	4" J. C. Partition
							27271	6,817.75	25	J. C. Floor Bricks
							12435	1,865.25	15	6" J. C. Partition
							8,535	1,707.00	20	Brick Floor Bricks
							10,800	972.00	09	Galvanized Iron Fine Dining
							600	240.00	40	Window Sills
							16	144.00	9.00	Coal Vault & Manhole Covers
							3	12.00	4.00	Area Brass Pools
							7,100	2,130.00	30	Copperwork
							15,549	2,332.35	15	Book File on Roof
							440	220.00	50	Brass Goose Necks
							111	2,220.00	20.00	Spanish Roof Tile
							1460	511.00	35	Skylight
							1	109.16		Flag Staff
								233645.23		
							Less 10%	23364.52		
								210280.71		

Lee Vallery,
Superintendent.

7,027.87

210,280.71

U. S. Mint Building, Denver, Colo.

August 31, 1901.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
4" J. C. Partition	Sq. ft.	6,200	.40	2,480 00			11507.8 c.ft.	24,166 10	2 10	Granite, Basement & Areas
6" J. C. Partition	"	8,000	.15	1,200 00			23055 " "	57,637 50	2 50	" Superstructure & Cent.
J. C. Floor Arches	"	9,200	.25	2,300 00			11800 " "	35,400 00	3 00	" Moulded & Carved
Copperwork	"	1,200	.30	360 00			815 " "	1,711 50	2 10	" Column Footings
Spanish Roof Tile	Squares	44 1/2	20 00	890 00			5,222 c.yd.	5,222 00	1 00	Excavation
Common Brick	M	4	14 00	56 00	7,286 00		642 1/2 " "	5,782 50	9 00	Concrete
					Less 100%		1156283	6634,688 49	03	Steelwork
							1724 1/2 M	24,143 00	14 00	Common Brick
							162 " "	2,592 00	16 00	Hollow "
							12,678 Sq. ft.	380 34	03	Cementing
							190 lin. "	237 50	1 25	Sewer
							1300 " "	1,170 00	90	Cast Iron Down Pipe
							2663.2 c.ft.	8,655 29	3 25	Marble, Plain
							1371 " "	4,798 50	3 50	" Moulded
							164 " "	1,312 00	8 00	" Carved
							2251037 " "	9,004 00	40	4" J. C. Partition
							36471 " "	9,117 75	25	J. C. Floor Arches
							20435 " "	3,065 25	15	6" J. C. Partition
							8,535 " "	1,707 00	20	Brick, Floor Arches
							10,800 " "	972 00	09	Galvanized, Flue Lining
							600 " "	240 00	40	Window Sills
							16	144 00	9 00	Coal Vault & Manhole Covers
							3	12 00	4 00	Area Brass Pools
							8,300 Sq. ft.	2,490 00	30	Copperwork
							15,549 " "	2,332 35	15	Brass File on Roof
							4410 lbs	220 00	50	Brass Loose Nuts
							155 1/2 Sq. ft.	3,110 00	20	00 Spanish Roof Tile
							1460 Sq. ft.	511 00	35	Skylight
							1	109 16		Flag Staff.
								240931 23		
								24093 13		
								216,838 10		

Duplicate

Lee Valley
 Superintendent.

6,557 40

216,838 10

U. S. Mint Building, Denver, Colo.

September 30, 1901.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.

MEASURE.

QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.

TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.

AVERAGE COST.

REMARKS.

Quantity. Price. Cost. Aggregate. Per quantity or piece.

Quantity. Aggregate. Per quantity or piece.

Forward.....

Copperwork
I. C. Floor Arches
4" I. C. Partition
6" I. C. Partition

Sq. ft.	2.000	.30	600.00		
" "	3.800	.25	950.00		
" "	2.800	.40	1,120.00		
" "	12,000	.15	1,800.00	4,470.00	
			Less 10% retained	447.00	
				4,023.00	

11507.8 c. ft.	24,166.10	
23055 " "	57,637.50	
11800 " "	35,400.00	
815 " "	1,711.50	
5222 c. yd.	5,222.00	
642 1/2 " "	5,782.50	
1156283 lbs.	34,688.49	
1724 1/2 M	24,143.00	
162 " "	2,592.00	
12,678 Sq. ft.	3803.4	
190 lin. ft.	237.50	
1300 " "	1,170.00	
2663.2 c. yd.	8,655.29	
1371 " "	4,798.50	
164 " "	1,312.00	
25,310 Sq. ft.	10,124.00	
40,271 " "	10,067.75	
32,435 " "	4,865.25	
8,535 " "	1,707.00	
10,800 " "	972.00	
600 " "	240.00	
16	144.00	
3	12.00	
10,300 Sq. ft.	3,090.00	
15,549 " "	2,332.35	
440 lbs.	220.00	
155 1/2 c. yd.	3,110.00	
1460 Sq. ft.	511.00	
1	109.16	
	245,401.23	
	24,540.12	
	220,861.11	

Granite, Basement and Areas
Superstructure & Vents
Moulded & Carved
Column Footings
Excavation
Concrete
Steelwork
Common Brick
Hollow Brick
Cementing
Sewer
Cast Iron Down Pipe
Marble, Plain
Moulded
Carved
4" I. C. Partition
I. C. Floor Arches
6" I. C. Partition
Brick Floor Arches
Galvanized Iron Flue Lining
Window Sills
Coal Vault & Manhole Covers
Area Cess Pools
Copperwork
Brick Tile on Roof
Brass Horse Heads
Spanish Roof Tile
Skylight
Flag Staff.

Duplicate

Lee Ellery
Superintendent.

4,023.00

220,861.11

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
at Denver, Colorado, September 30, 1901, 180

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary Office on Site	1	474.00	Good	Brought forward				Brought forward			
" fence "	1	368.00	"								
Office Desk (Supt.)	1	22.00	"								
" " (Clerk)	1	18.00	"								
" " (Inspector)	1	10.00	"								
" chairs	2	7.00	"								
" "	4	9.00	"								
Heating Stove	1	7.50	"								
Water Cooler	1	3.25	"								
Type writer	1	90.00	"								
Glasses	6	25	2 good, 4 broken								
Lamp	1	60	Good								
Oil can	1	15	"								
Towels	2	25	Worn out								
Scales	1	2.50	Good								
Bookcase	1	5.00	"								
Carried forward		1017.50		Carried forward							

Lee Kelley
Superintendent.

U. S. Mint Building, Denver, Colo.

October 31, 1901.

Sheet 22.

Report of Work done, Materials used, etc., during the month.

Total quantity and cost of work to date.

DESIGNATION.	MEASURE.	QUANTITY AND COST OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., DURING THE MONTH.					TOTAL COST AND QUANTITY OF MATERIALS AND LABOR EXPENDED ON WORK, ETC., TO DATE.			REMARKS.
		Quantity.	Price.	Cost.	Aggregate.	Per quantity or piece.	Quantity.	Aggregate.	Per quantity or piece.	
Forward.....										
Plaster Arches	Sq ft.	566	.25	141 50			11507.8 c ft.	24,166 10	2 10	Granite, Basement and Areas
4" P. C. Partition	" "	865	.40	346 00			23055 " "	57,637 50	2 50	Superstructure & Vents
6" P. C. Partition	" "	10,383	.15	1,557 45			11800 " "	35,400 00	3 00	Moulded and Carved
Copperwork.	" "	663	.30	198 90	2,243 85		875 " "	1,711 50	2 10	Column Footings
				less 10%.	221 39		5,222 c yds	5,222 00	1 00	Excavation
					2,019 46		642 1/2 " "	5,782 50	9 00	Concrete
							1156283 lbs	34,688 49	03	Steelwork
							1724 1/2 M	24,143 00	14 00	Common Brick
							162 " "	2,592 00	16 00	Hollow " "
							12,678 sq ft.	380 34	03	Cementing
							190 lin. "	237 50	1 25	Sewer
							1300 " "	1,170 00	90	Cast Iron Down Pipe
							2663.2 c "	8,655 29	3 25	Marble, Plain
							1371 " "	4,798 50	3 50	" Moulded
							164 " "	1,312 00	8 00	" Carved
							26,175 sq "	10,470 00	40	4" I. C. Partition
							40,837 " "	10,209 25	25	I. C. Floor Arches
							42,818 " "	6,422 70	15	6" I. C. Partition
							8,535 " "	1,707 00	20	Brick Floor Arches
							10,800 " "	972 00	09	Galvanized Iron Flue Lining
							600 " "	240 00	40	Moulded Moulds
							16	144 00	9 00	Cast Vault & Manhole Covers
							3	12 00	4 00	Area brass Pools
							10,963 sq ft.	3,288 90	30	Copperwork
							15,549 " "	2,332 35	15	Book File on Roof
							440 lbs	220 00	50	Brass Goose Necks
							155 1/2 sq ft.	3,110 00	20 00	Spanish Roof Tile
							1160 sq ft.	511 00	35	Skylight
							1	109 46		I. lag Staff
								247,645 08		
								247,645 50		
								222,880 58		

2,019 46

222,880 58

Lee Willsey
Superintendent.

Form 48 A.—Ed. 2 & 98 1,200.)
MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint, erecting
Quarterly at Denver, Colorado, December 31, 1901, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary Office on site	1	474 00	Good
Fence " "	1	368 00	"
Office Desk (Supt.)	1	22 00	"
" " (Clerk)	1	18 00	"
" " (Inspector)	1	10 00	"
" Chairs	2	7 00	"
" "	4	9 00	"
Heating Stove	1	7 50	"
Water Cooler	1	3 25	"
Typeewriter	1	90 00	"
Glasses	6	25	2 good, 4 broken
Lamp	1	60	Good
Oil can	1	15	"
Towels	2	25	Nonwant
Scales	1	2 50	Good
Brookcase.	1	5 00	"
Brought forward			

Carried forward

1017 50

Carried forward

Lee Vallery
Superintendent

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of U. S. Mint Building, erecting
at Denver, Colorado, March 31, 1902, 189

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary Office on site	1	474.00	Good
" " "	1	368.00	"
Office Desk (Supt.)	1	22.00	"
" " (Clerk)	1	18.00	"
" " (Inspector)	1	10.00	"
" Chairs	2	7.00	"
" "	1	9.00	"
Typeewriter	1	90.00	"
Heating Stove	1	7.50	"
Water Cooler	1	3.25	"
Bookcase	1	5.00	"
Scales	1	2.50	"
Lamp	1	.60	"
Oil can	1	15	"
Glasses	6	25 Broken	
Fowls	2	25 None eat	
Brought forward			

Duplicate

Carried forward _____
1017.50
Carried forward _____

Duplicate

Lee Vallery
Superintendent

MONTHLY INVENTORY of Tools and Machinery belonging to the U. S. Government, for the use of Mint Building, erecting
Quarterly at Denver, Colorado, June 30, 1902, 189.

ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.	ARTICLES.	NUMBER OR QUANTITY.	COST.	CON- DITION.
Temporary Office on site	1	474.00	Good	Brought forward				Brought forward			
" Fence "	1	368.00	"								
Office Desk (Supr.)	1	22.00	"								
" " (Clerk)	1	18.00	"								
" " (Inspector)	1	10.00	"								
" Chains	2	7.00	"								
" "	4	9.00	"								
Typewriter	1	90.00	"								
Heating Stove	1	7.50	"								
Water Cooler	1	3.25	"								
Bookcase	1	5.00	"								
Scales	1	2.50	"								
Hamper	1	.60	"								
Oil can	1	.15	"								
Glasses	6	25	Broken								
Towels	2	25	Worn out								
Carried forward		1017.50		Carried forward							

Duplicate

Lee Vallery
Superintendent.